GENT
by Honeywell

Technical Bulletin	TB 10064

To: System Integrators, Novar Gent Services	Date: 22/06/2005
	Status: Active
	Type: Gent/SI

Product – Part affected:
Commissioning tool V1.19 update

Details:
Further to TB 10060 here is an update on the position with respect to Comm tool V1.19. Care has to be taken in the following situation:

Update of loop configuration when S3 configuration has previously amended from default. Saving changes to the device config page will set the S3 config pages to default. Therefore settings in these pages must be re-checked.

Switching 3400 / 34000 existing devices for S4 devices on existing loops and changing the first S4 device on a loop. Problems may occur if the following practice is not followed. The device to be changed should be first removed and then the new device inserted in a separate operation.

Both of the above restrictions will be removed when V1.20 is released in September.

Action:
Care to be taken when using commissioning tool V1.19

Name: Peter Dodge